



# MEIKO Performance and Installation Inspection

MEIKO • 1349 Heil Quaker Blvd. • Lavergne, TN 37086 • Phone (615)399-6600 • Fax (615)399-6620 • www.meiko.us

<b>Customer Information</b>	
Account Name _____	Contact Name _____
Address _____	Phone _____
City, State, ZIP _____	FAX _____

<b>Service Agency Information</b>	
Agency _____	Technician Name _____
City, State, ZIP _____	Phone _____

<b>Equipment Information</b>		
Model _____	L-R _____ R-L _____ Direction (check one)	Serial Number _____
Date of Installation _____		AU Number _____

<b>Installation Check</b>			
OK	N/A		
		Machine leveled	
		All external panels in place	
		All utilities complete	
		Voltage/phase correct	V Ph
		Circuit breaker sized correctly	A
		Table limit switch functions and is installed correctly	
		Prewash, wash, and rinse arms secure	
		Drain tubes, strainers, Active Plus filter(s) in place	
		Scrap screens in place	
		Pump intake sieves in place	
		Curtains in place	
		External vent controlled by	manual E.V.F.C.
		Vent connection per drawing	cfm
		Door spring tension correct	
		Chemical supplier	

<b>Adjustments</b>			
OK	N/A		
		Internal chemical pumps installed and adjusted	
		Cycle time (P1/P2/P3, seconds)	
		Final rinse flow correct	gph psi
		Final rinse booster total	kW
		Final rinse steam valve adjustment	turns
		Thermostat settings: Wash tank 1	°C
		Wash tank 2	°C
		Aux. rinse	°C
		Final rinse	°C
		Blower dryer	°C
		Vent baffle settings: Final rinse	"
		Blower dryer	"
		Top bypass	"
		Internal vent fan setting	On Off
		Blower dryer baffle installed	Y N

<b>Operation and Performance</b>			
OK	N/A		
		Incoming fill water temp. correct	°F
		Incoming final rinse water temp. correct	°F
		No leaks in tanks, internal plumbing or supply line(s)	
		Correct motor rotation verified	
		Incoming steam supply correct	" D psi °F
		Amps: TB1 L1 A L2 A L3 A	
		TB2 L11 A L12 A L13 A	
		TB3 L21 A L22 A L23 A	
		TB4 L31 A L32 A L33 A	
		Operation of all safety and limit switches verified	
		Correct tank water levels verified	
		Run temps: Wash tank 1	°F
		Wash tank 2	°F
		Auxiliary rinse tank	°F
		Final rinse	°F
		Machine drains completely	

<b>Final Checks</b>		
OK	N/A	
		Demonstrate machine operation
		Explain delimiting and cleaning procedure
		Explain basic chemical system operation
		Explain normal maintenance procedures
		Explain warranty policy
		Verify customer has received owner's manual

Comments \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

*meliza lessard*

Customer Signature \_\_\_\_\_ Date \_\_\_\_\_ / \_\_\_\_\_ / \_\_\_\_\_

Meiko Field Engineer \_\_\_\_\_ Date \_\_\_\_\_ / \_\_\_\_\_ / \_\_\_\_\_

Service Technician \_\_\_\_\_ Date \_\_\_\_\_ / \_\_\_\_\_ / \_\_\_\_\_